

Ungani 7H – Weekly Drilling Report

Buru Energy Limited (Buru Energy) provides the following update on operations at the Ungani 7H well as at 0600 hours Tuesday 3 September 2019.

Since the last report, the well has been drilled ahead in 12¼ inch (311 mm) hole to a section depth of 882 metres and the 9⅝ inch (244 mm) casing string has been run and cemented to 880 metres. The well has then been drilled ahead in 8½ inch (216 mm) hole to a depth as at 0600 hours today of 1,281 metres.

The forward operation is to continue to drill ahead in 8½ inch (216 mm) hole to a planned section TD of ~2,275 metres.

The weekly drilling progress report for the well is attached.

Visit www.buruenergy.com for information on Buru Energy's current and future activities.

For investor inquiries please contact Buru Energy:

Telephone: +61 8 9215 1800

Freecall: 1800 337 330

Email: info@buruenergy.com

Qualified Petroleum Resources Evaluator Statement

Except where otherwise noted, information in this release related to exploration and production results and petroleum resources is based on information compiled by Eric Streitberg who is an employee of Buru Energy Limited. Mr Streitberg is a Fellow of the Australian Institute of Mining and Metallurgy and the Australian Institute of Company Directors, and a member and Certified Petroleum Geologist of the American Association of Petroleum Geologists. He has over 40 years of relevant experience. Mr Streitberg consents to the inclusion of the information in this document.

Weekly Well Operations Report – Ungani 7H

Permit	The Ungani 7H well is located in Production License L 20 in the Canning Basin of northwestern Australia, 97 kms east of Broome. The surface location is some 500 metres to the southwest of the Ungani 1ST1 and 2 wellheads and the Ungani Production Facility.
Well Surface Location	Latitude: 17° 59' 38.9"S Northing: 8,010,455 mN Longitude: 123° 09' 40.0"E Easting: 517,056 mE
Buru Energy's Interest	Buru Energy Limited holds 50% interest in the well and L 20 and is the Operator.
Date of Progress Report	3 September 2019 at 06:00am (AWST)
Proposed Total Depth	+/- 2,275 metres MDRT
Current Depth	1,281 metres
Commencement Date	26 August 2019
Days Since Commencement	8 days
Target Formation	The well is a precursor well to a horizontal development section in the Ungani Dolomite reservoir of the Ungani Oilfield.
Operations Since Last Progress Report	Since the last report, the well has been drilled ahead in 12¼ inch (311 mm) hole to a section depth of 882 metres and the 9⅝ inch (244 mm) casing string has been run and cemented to 880 metres. The well has then been drilled ahead in 8½ inch (216 mm) hole to a depth as at 0600 hours today of 1,281 metres.
Hydrocarbons Indications	None – None expected.
Forward Operations	The forward operation is to continue to drill ahead in 8½ inch (216 mm) hole to a planned section TD of ~2,275 metres.



NGD 405 rig